

Grantee: Virgin Islands

Grant: B-18-DP-78-0002

July 1, 2025 thru September 30, 2025 Performance

Grant Number: B-18-DP-78-0002	Obligation Date:	Award Date:
Grantee Name: Virgin Islands	Contract End Date: 04/25/2035	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$774,188,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$774,188,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$774,188,000.00		

Disasters:

Declaration Number

FEMA-4340-VI
FEMA-4335-VI

Narratives

Mitigation Needs Assessment:

Although the Territory has long been exceptionally vulnerable to natural hazards such as hurricanes and tropical storms, the Islands’ readiness and resilience were tested during the 2017 hurricane season. This Mitigation Needs Assessment arises from the unprecedented damage and lasting impacts of Hurricanes Irma and Maria. The impacts from these storms continue to be felt to this day both in the Virgin Islands and other islands in those hurricanes’ path. In 2018 the total damage to the Territory from both storms was estimated to be \$10.8 billion, including \$6.9 billion in damage to infrastructure, \$2.3 billion in damage to housing, and \$1.5 billion in economic damage. The US Virgin Islands’ recovery from these devastating storm events continues to the present day. The intention of the Mitigation Needs Assessment and Mitigation Action Plan is to reduce vulnerability and mitigate damages and losses to future hazard events by looking at the impact of prior events, including hurricanes. The Mitigation Needs Assessment focused on 7 major community lifelines: Safety and Security; Communications, Food, Water, and Shelter; Transportation; Health and Medical; Hazardous Materials (Management); and Energy (Power and Fuel).

Safety and Security

The vulnerability assessment of the 2019 THMP indicates that many residential and commercial properties in the Territory are vulnerable to hurricane winds, in part because of how close most buildings are to the coast and the nature of the winds the storms generate (USVI Hurricane Recovery and Resilience Task Force, 2018). On St. John, only one-third of both residential and commercial structures are considered vulnerable, almost all of which are classified as moderate or low consequence. On St. Thomas, the percentage of exposed buildings represents a majority, though also at moderate or low consequence. On St. Croix, just over half of commercial buildings and less than half of residential buildings are exposed, all of which are considered at moderate or low exposure. Lifeline vulnerabilities to hurricane winds are variable across the islands, with lifelines on St. John at

considerably less risk than that of St. Croix and St. Thomas. On those islands, lifeline facilities with pre-code structural components represent the most significant vulnerability. These facilities comprise Safety and Security lifelines.

Food, Water, Shelter

Food, water, and shelter lifelines provide basic needs such as housing, the commercial food supply chain and programs, and water systems. These lifelines are critical for sustaining life prior to, during, and following storm events. In the US Virgin Islands, these facilities include wastewater facilities, potable water facilities, desalinization facilities, shelters, and some residential buildings. Shelter facilities were stressed and damaged during and following the hurricanes as residents stayed at the shelters due to damages to homes. WAPA water facilities were damaged and impacts to the food supply chain resulted in delays to residents receiving food.

Water- Drought would have disparate impacts throughout the Territory. Although cisterns are common for USVI residents, the territory experiences a dry season that typically lasts from January to April. There is often a shorter dry season in June and July. Only one quarter to under a half of residents in the Territory are connected to the Territory’s public water system that the Water and Power Authority (WAPA) operates, which means that many residents rely heavily on collected rainfall for water. Droughts can lead to empty cisterns, requiring residents to purchase water for essential daily use. The LMI population in the Territory would be more adversely affected by the need to purchase water to fill empty cisterns. For the many residents who are not also connected to WAPA water, purchasing water in periods of drought is part of providing food, water, and shelter. Given the economic stress that the COVID-19 pandemic has already caused within the Territory, having a reliable and inexpensive water source is a key priority that impacts day-to-day life and potentially even health as well, given the necessity of good water to healthy individuals.

Shelter- Housing is a key component to be considered for residents of the Territory, as this is the primary means of shelter for residents when hurricanes and floods occur, with housing a key component for HUD in establishing the Community Development Block Grant program. In the Territory, limited housing options continues to be a source of concern for many residents, especially those considered LMI. The 2015 Housing Demand Study commissioned by VIHFA determined that there was already a 5,000-unit shortage of affordable housing in the Territory before the dual hurricane disasters in 2017, both for purchase and rent. As shown within that study, the Territory’s housing market severely limits options for LMI individuals, as approximately 6% of the homes sold could be designated as affordable for them.

Health/Medical

Health and medical lifelines include facilities that comprise the medical supply chain, perform public health services, fatality management, patient movement, and medical care. This includes home care, pharmacies, and raw materials needed to produce medicine. Impacts to medical facilities were profound during the hurricanes of 2017, necessitating the evacuation of 800 patients from the Territory to facilities in Puerto Rico and the American mainland. Medical facilities in the Territory also suffer from workforce shortages, inadequate funding, and infrastructure limitations (USVI Hurricane Recovery and Resilience Task Force, 2018).

Earthquakes- Most lifeline facilities to include energy and medical facilities across the islands have high exposure to earthquakes. St. Thomas, where there is a wider breadth of exposure, has the highest percentage of lifelines with a higher exposure, followed closely by St. John. This earthquake exposure risk puts the Territory’s already vulnerable and limited infrastructure at further risk.

Energy

Energy lifelines power the US Virgin Islands and include facilities that produce and distribute electric power, with two separate electricity grids managed by the Water and Power Authority (WAPA). The residential sector consumes over one-third of WAPA’s electricity, and just under one-third is consumed by large power users that each use more than 25 kilowatts (U.S. Energy Information Administration, 2020). Primary WAPA generating facilities include the Harley Generating Station near Charlotte Amalie on St. Thomas and the generating facility at Estate Richmond near Christiansted on St. Croix.

Communications

Communications lifelines include communications infrastructure such as data centers and cell towers, in addition to LMR networks, payment-processing systems, 911/emergency dispatch facilities, and emergency alert systems. The 2017 hurricanes substantially damaged cellular, landline, and radio based telecommunications systems. Following the storms, cell phone availability decreased by between 80 to 90 percent for several weeks. The loss of cell phone coverage disrupted communications among residents as well as to responding agencies. St. John was noted to have been hard-hit, with landline and public safety radio communications destroyed between Coral Bay and Cruz Bay. Following the storm, amateur radio resources were used to relay information.

Transportation

Transportation lifelines facilitate the movement of people and goods throughout the

Islands. Following the 2017 hurricanes, seaports in the Territory did not open for three weeks and both major airports remained closed for approximately two weeks as well (USVI Hurricane Recovery and Resilience Task Force, 2018). As relatively remote landmasses, the Islands rely on imports for many goods. The Islands’ port facilities are particularly important for this reason, as well as due to their connection to the regional economy. Throughout the islands, ferry terminals, airports, and heliports connect the Islands to each other and to the global economy.

An exposure analysis shows that storm surge impacts from a SLOSH scenario would likely impact waterfront Transportation lifelines, especially as sea levels rise, given prior flood data and its current elevation. In addition to impacting critical facilities impacted by future sea level rise, on St. Croix five terminals at the Limetree Bay Refinery on St. Croix, the WAPA power facility, and the St. Patrick Catholic School would be impacted. On St. Thomas, two additional schools, the Police Headquarters, and liquefied petroleum gas facilities are expected to be inundated under this scenario.

Flooding- Although the USVI Flood Insurance Study maps flood zones for both inland and coastal areas, the 2019 THMP notes that the principal flooding cause is stormwater run-off. The runoff flooding can exceed delineated flood zones on flood insurance rate maps or may not be mapped at all. According to the FEMA Mitigation Assessment Team Report issued in the wake of Hurricanes Irma and Maria, flood damage from the Hurricanes was predominantly caused by localized ponding and runoff. Over the years, encroachments into historic flood zone have displaced flood water to unanticipated locations. Increased development, undersized culverts, impervious surface installation following development, combined sewer systems for stormwater and wastewater, insufficient preventative maintenance of sewer infrastructure, improper engineering design for drainage of constructed surfaces, inadequate use of green infrastructure, and functionally obsolete stormwater management infrastructure contribute to the pervasiveness of runoff and riverine flooding in the Territory. Exposure to flooding varies throughout the Virgin Islands , but flood risk impacts the residents on all three major islands in the Territory. Approximately 20% of the Islands’ residents of St. Croix and St. Thomas are in the Special Flood Hazard Area. There is significant flood exposure for the US Virgin Islands’ lifelines. The Islands’ energy lifelines are particularly exposed owing to vulnerabilities to refinery operations on St. Croix. Transportation lifelines are exposed to flooding owing to their waterfront locations. On St. Croix, Health, and Medical lifelines such as the VA Clinic and Nesbitt Clinic are also exposed, alongside various Safety and Security lifelines such as police substations and educational facilities. The Ann E. Abramson Marine Facility is also exposed, in addition to the Anguilla Wastewater Treatment Facility. On St. John, various marine facilities, the deCastro Clinic, and VIERS Eco Education facility are in the Special Flood Hazard Area. Coastal flooding will be exposed to sea level rise (such as waterfront Transportation lifelines) in the future.

On St. Thomas, marina facilities, the Airport, WAPA Power Plant, and various schools and police stations are also within the Special Flood Hazard Area. Excepting the seaports, in most cases the impacted lifelines are in riverine or inland flood zones. Additionally, sea level rise flooding will eventually impact a subset of lifelines in the Special Flood Hazard Area or regulatory floodplain in the territory.

Proposed Use of Funds:

The MIT funds represent a unique and significant opportunity for the Territory to carry out strategic and high impact activities to minimize, mitigate, or eliminate risks and reduce losses from future disaster. The Territory is focused on implementing data-informed investments through high-impact projects that will reduce risks, suffering, and hardship attributable to natural disasters, with particular attention to repetitive loss of property, critical infrastructure, and economic hardening in the Territory. The Territory proposed use of funds includes activities to:

- Infrastructure and Public Facilities with programs such as Community Resilience and Public Facilities ; and Resilient Critical and Natural Infrastructure.
- Economic Resilience and Revitalization with programs such as Commercial Hardening and Financing; and Small Business Mitigation.
- Housing with programs such as Multifamily Housing; VIHFA New Home Construction (Home Ownership); Homeless Housing Initiative; Innovative Resilient Housing.
- Public Services

As well as planning and administrative activities.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$661,441,094.00
Total Budget	\$0.00	\$661,441,094.00
Total Obligated	\$0.00	\$661,441,094.00

Total Funds Drawdown	\$1,702,557.02	\$182,825,842.49
Program Funds Drawdown	\$1,702,557.02	\$182,825,842.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,702,557.02	\$36,557,832.69
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
JDC Magens Junction Associates 2, LLC	\$ 390,861.39	\$ 15,047,312.04
Jackson Development Company, LLC	\$ 276,354.76	\$ 19,538,152.09
V.I. Housing Finance Authority (VIHFA)	\$ 1,007,705.97	\$ 1,943,594.68
VI Department of Public Works (DPW)	\$ 0.00	\$ 0.00
VI Housing Finance Authority	\$ 0.00	\$ 0.00
Virgin Islands Housing Authority (VIHA)	\$ 0.00	\$ 0.00
Virgin Islands Water and Power Authority (WAPA)	\$ 27,634.90	\$ 28,773.88

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	39.06%	4.81%
Overall Benefit Amount	\$362,425,370.00	\$239,078,834.00	\$34,864,322.85
Limit on Public Services	\$116,128,200.00	\$15,400,000.00	\$.00
Limit on Admin/Planning	\$154,837,600.00	\$49,337,260.00	\$2,867,807.58
Limit on Admin	\$38,709,400.00	\$38,709,400.00	\$2,476,436.24
Most Impacted and Distressed	\$774,188,000.00	\$591,532,779.00	\$.00

Overall Progress Narrative:

Housing- Calabash Boom and Bellevue Village had to have the environmental re-evaluated with the proposal to add a road and termite remediation. Due to this they will have a delayed start. Lovenlund is expected to begin in November. There are currently 3 applications in queue. Of those three, 1 has been approved and in the environmental review phase. The team is currently working with the other 2 applicants.

Infrastructure: The infrastructure team updated VITOL's KPI and issued an adverse letter for failure to submit ontime MSR's. Since then the MSRs have been submitted. The team is monitoring this project. The Veteran's road project staff are currently preparing their solicitation package for project start.

Economic- The Community Hardening & Financing program as well as the Small Business Mitigation program saw the most growth this month with project eligibility decisions. During this quarter 21 out of 27 applications were reviewed and approved. Of those 21 SRA's executed. These projects are currently in the environmental phase.

The MIT SA was also submitted to HUD.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Admin_001, Administration	\$880,852.43	\$38,709,400.00	\$2,476,436.24
ER_001-CHF, Commercial Hardening & Financing Program	\$0.00	\$12,988,935.00	\$0.00
ER_002-SBM, Small Business Mitigation	\$0.00	\$7,863,935.00	\$0.00
ER_003-ERIP, Entrepreneurship Resilience and Innovation	\$0.00	\$9,008,935.00	\$0.00
ER_004-WDMP, Workforce Development Mitigation	\$0.00	\$9,008,935.00	\$0.00

H_001-MFH, Resilient Multifamily Housing	\$667,216.15	\$165,572,126.00	\$34,864,322.85
H_002-NHC, Single Family Resilient New Home	\$0.00	\$57,063,632.00	\$0.00
H_003-HHI, Homeless Housing Initiative	\$0.00	\$20,475,368.00	\$0.00
H_004-IRH, Innovative Resilient Housing	\$0.00	\$5,250,000.00	\$0.00
IF_001_CRPF, Community Resilience & Public Facilities	\$0.00	\$100,000,000.00	\$0.00
IF_002-RCNI, Resilient Critical & Natural Infrastructure	\$27,634.90	\$322,218,874.00	\$145,093,712.06
Planning_001, Planning	\$126,853.54	\$10,627,860.00	\$391,371.34
PS_001_PubSer, Public Services	\$0.00	\$15,400,000.00	\$0.00

Activities

Project # /	Admin_001 / Administration
-------------	----------------------------

Grantee Activity Number: MIT-Admin-VIHFA

Activity Title: Admin-VIHFA

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
Admin_001	Administration
Projected Start Date:	Projected End Date:
04/25/2023	04/25/2035
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
NA	V.I. Housing Finance Authority (VIHFA)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$38,709,400.00
Total Budget	\$0.00	\$38,709,400.00
Total Obligated	\$0.00	\$38,709,400.00
Total Funds Drawdown	\$880,852.43	\$2,476,436.24
Program Funds Drawdown	\$880,852.43	\$2,476,436.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$880,852.43	\$1,738,215.95
V.I. Housing Finance Authority (VIHFA)	\$880,852.43	\$1,738,215.95
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Program administration entails activities related to the overall administration and execution of CDBG-MIT. Eligible program administration costs include, but are not limited to costs associated with staffing and general management oversight and coordination.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / **H_001-MFH / Resilient Multifamily Housing**

Grantee Activity Number: MIT-642-Bellevue-LMI

Activity Title: MIT-MFH-Bellevue-LMI

Activity Type:

MIT - Rehabilitation/reconstruction of residential structures

Project Number:

H_001-MFH

Projected Start Date:

12/18/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod-Income Housing

Activity Status:

Under Way

Project Title:

Resilient Multifamily Housing

Projected End Date:

12/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Jackson Development Company, LLC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$17,655,617.00
Total Budget	\$0.00	\$17,655,617.00
Total Obligated	\$0.00	\$17,655,617.00
Total Funds Drawdown	\$185,813.18	\$12,208,199.36
Program Funds Drawdown	\$185,813.18	\$12,208,199.36
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$185,813.18	\$12,042,855.85
Jackson Development Company, LLC	\$185,813.18	\$12,042,855.85
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Resilient Multifamily Housing Program encompasses a comprehensive approach to address the critical need for affordable housing, particularly for low- and moderate-income LMI households. This program allows for the acquisition, rehabilitation, reconstruction, and new construction of multifamily developments, with the primary aim of repairing, restoring, and expanding the affordable housing stock.

Location Description:

Activity Progress Narrative:

The Belebue Village project made paralell strides to the Calabash boom project and advanced through critical engagement and procurement milestones during July, August, and September 2025. In July, the team launched its Homeownership Conversation Program, initiating direct outreach to prospective buyers and gauging interest in the program. This effort included distributing program booklets and explaining eligibility requirements, laying the foundation for informed participation. In August, the Request for Proposals for the rehabilitation project closed on August 11, and JDC began evaluating bids to identify a qualified contractor. At the same time, First-Time Homebuyer certification courses commenced mid-month, equipping participants with essential knowledge for successful ownership. These steps reinforced readiness for construction once compliance approvals are secured. By September, bid evaluations were finalized, contractors selected, and notifications issued. Tenant engagement continued through the Bellevue-Calabash Boom Community Newsletter, released on September 3 via multiple channels, highlighting partnerships and upcoming improvements. Despite these administrative

advances, physical work remained on hold due to the pending Request for Release of Funds, which must be approved before any construction activity can begin.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------

Grantee Activity Number: MIT-642-CalabashBoom-LMI

Activity Title: MIT-MHF-Calabash Boom-LMI

Activity Type:

MIT - Rehabilitation/reconstruction of residential structures

Project Number:

H_001-MFH

Projected Start Date:

12/18/2024

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod-Income Housing

Activity Status:

Under Way

Project Title:

Resilient Multifamily Housing

Projected End Date:

12/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Jackson Development Company, LLC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,143,370.00
Total Budget	\$0.00	\$10,143,370.00
Total Obligated	\$0.00	\$10,143,370.00
Total Funds Drawdown	\$90,541.58	\$7,606,511.93
Program Funds Drawdown	\$90,541.58	\$7,606,511.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$90,541.58	\$7,495,296.24
Jackson Development Company, LLC	\$90,541.58	\$7,495,296.24
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Resilient Multifamily Housing Program encompasses a comprehensive approach to address the critical need for affordable housing, particularly for low- and moderate income LMI households. This program allows for the acquisition, rehabilitation, reconstruction, and new construction of multifamily developments, with the primary aim of repairing, restoring, and expanding the affordable housing stock.

Location Description:

Activity Progress Narrative:

The Calabash Boom project, advanced through critical engagement and procurement milestones during July, August, and September 2025. In July, the team launched its Homeownership Conversation Program, initiating direct outreach to prospective buyers and gauging interest in the program. This effort included distributing program booklets and explaining eligibility requirements, laying the foundation for informed participation.

In August, the Request for Proposals for the rehabilitation project closed on August 11, and JDC began evaluating bids to identify a qualified contractor. At the same time, First-Time Homebuyer certification courses commenced mid-month, equipping participants with essential knowledge for successful ownership. These steps reinforced readiness for construction once compliance approvals are secured.

By September, bid evaluations were finalized, contractors selected, and notifications issued. Tenant engagement continued through the Calabash Boom Community Newsletter, released on September 3 via multiple channels, highlighting partnerships and upcoming improvements. Despite these administrative advances, physical work remained on hold due to the pending Request for Release of Funds, which must be

approved before any construction activity can begin.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: MIT-642-Lovenlund1-LMI

Activity Title: MIT-MFH-Lovenlund Phase 1-LMI

Activity Type:	Activity Status:
MIT - Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
H_001-MFH	Resilient Multifamily Housing
Projected Start Date:	Projected End Date:
12/18/2024	12/30/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	JDC Magens Junction Associates 2, LLC

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$20,571,055.00
Total Budget	\$0.00	\$20,571,055.00
Total Obligated	\$0.00	\$20,571,055.00
Total Funds Drawdown	\$390,861.39	\$15,049,611.56
Program Funds Drawdown	\$390,861.39	\$15,049,611.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$390,861.39	\$15,047,312.04
JDC Magens Junction Associates 2, LLC	\$390,861.39	\$15,047,312.04
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Resilient Multifamily Housing Program encompasses a comprehensive approach to address the critical need for affordable housing, particularly for low-and-moderate-income (LMI) households. This program allows for the acquisition, rehabilitation, reconstruction, and new construction of multifamily developments, with the primary aim of repairing, restoring, and expanding the affordable housing stock.

Location Description:

Activity Progress Narrative:

The Lovenlund Phase 1 project, advanced through critical procurement, administrative and milestones during July, August and September 2025. In July, the team focused on amending key performance indicators (KPIs) and updating the developer's agreement to reflect revised timelines and scope. These adjustments were necessary due to delays in meeting earlier construction milestones, which pushed initial building start dates from April and July to October 2025. During August, Jackson Development Company issued the Lovenlund Phase 1 Improvements RFP to contractors on August 25, signaling progress toward procurement. This step followed preparatory work on compliance and environmental requirements, ensuring readiness for competitive bidding. By September, engagement intensified with a pre-bid meeting and site walkthrough held on September 9, attended by two contractors. Bid submissions were scheduled to close by September 30. Despite these administrative advances, rehabilitation activities remained on hold, with construction start dates rescheduled for mid-October due to pending approvals. Notice to Proceed #2 expected to be issued in October.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / IF_002-RCNI / Resilient Critical & Natural Infrastructure

Grantee Activity Number: DRM-I-PIAP-001

Activity Title: Propane Infrastructure Acquisition Project

Activity Type:	Activity Status:
MIT - Buyout of Properties	Under Way
Project Number:	Project Title:
IF_002-RCNI	Resilient Critical & Natural Infrastructure
Projected Start Date:	Projected End Date:
12/03/2023	04/28/2026
Benefit Type:	Completed Activity Actual End Date:
Area (Census)	
National Objective:	Responsible Organization:
Urgent Need Mitigation	Virgin Islands Water and Power Authority (WAPA)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$148,625,000.00
Total Budget	\$0.00	\$148,625,000.00
Total Obligated	\$0.00	\$148,625,000.00
Total Funds Drawdown	\$27,634.90	\$145,093,712.06
Program Funds Drawdown	\$27,634.90	\$145,093,712.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$27,634.90	\$28,773.88
Virgin Islands Water and Power Authority (WAPA)	\$27,634.90	\$28,773.88
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The activity entails the acquisition of the existing propane supply infrastructure on both St. Thomas and St. Croix. There will be no updates, changes, or modifications to the existing site, land, structures, or facilities. Additionally, there will be no changes to the intended use of the existing site, land, structures, or facilities. The use of the infrastructure will not change. The end date was adjusted 08.12.2025 from 04.28.24 to 04.28.26 to accomodate the ongoing tasks associated with this activity.

Location Description:

The location is the entire Territory. Structures are on St. Thomas and St. Croix

Activity Progress Narrative:

From July through September 2025, the PSI MIT program advanced several critical steps toward operational compliance and procurement stabilization.

- On July 31, WAPA selected an LPG (liquefied petroleum gas) supplier and recommended the vendor to its governing board for approval.
- By August 25, WAPA executed a short-term LPG purchase contract with Empire Gas Company, Inc., following the governing board's decision to rescind its initial approval of the previously selected supplier.
- On August 31, WAPA was in the process of finalizing a temporary contract to ensure uninterrupted LPG supply.
- As of September 30, WAPA had fully resolved all outstanding progress reports, bringing its reporting status

up to date.
These actions reflect steady progress in compliance, procurement, and reporting, positioning the PSI MIT program for continued momentum in the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: MIT-652-VETDREXT-LMI

Activity Title: IF-RCNI-Veterans Drive Road Mitigation Improvement Project

Activity Type:	Activity Status:
MIT - Public Facilities and Improvements-Covered Projects	Planned
Project Number:	Project Title:
IF_002-RCNI	Resilient Critical & Natural Infrastructure
Projected Start Date:	Projected End Date:
05/05/2025	01/30/2029
Benefit Type:	Completed Activity Actual End Date:
N/A	10/30/2027
National Objective:	Responsible Organization:
Urgent Need Mitigation	VI Department of Public Works (DPW)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$124,400,000.00
Total Budget	\$0.00	\$124,400,000.00
Total Obligated	\$0.00	\$124,400,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
VI Department of Public Works (DPW)	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The proposed project will provide improvements to public infrastructure to mitigate risk to transportation lifelines and reduce the risk of storm water, runoff erosion, and flood exposure as identified in the Mitigation Needs assessment and USVI Hazard Mitigation Plan. These proposed improvements meet the definition of mitigation activities as they advance long-term resilience to natural disasters and reduce the risk of loss of life, injury, damage to and loss of property, and hardship by lessening the impact of future disasters.

- The Mitigation Needs Assessment identifies hazards that would have a high impact on Transportation Lifelines, which include riverine and coastal flooding, as well as erosion associated with flooding. The Veterans Drive improvements will mitigate these risks through drainage improvements, erosion control Best Management Practices (BMPs), and infrastructure hardening of the sea wall. The project utilizes green and natural infrastructure components and techniques compatible with ASFPM's NAI approach to ensure effective design. The proactive and multifunctional design integrates community infrastructure for flood damage reduction and open/green space for improved mobility. Additionally, the project aligns with the region's planned capital improvements and disaster recovery efforts, as outlined in the USVI CDBG-Mitigation Action Plan and USVI Hazard Mitigation Plan
- The construction, reconstruction and installation of public works and site or other improvements are eligible for CDBG activities. Veterans Drive is a public facility owned by the US Virgin Islands Department of Public Works. The project is therefore an eligible HUD activity under Section 105(a)(2) – Public Facilities and improvements of Title I of The Housing and Community Development Act.

has context menu

Location Description:

St. Thomas

Activity Progress Narrative:

Department of Public Works (DPW)

Throughout the third quarter of 2025, DPW demonstrated steady progress in meeting program requirements and advancing project milestones:

- July 17, 2025 – DPW submitted its grant management policy to VIHFA, fulfilling a key component of its special conditions under the capacity assessment.
- July 22, 2025 – DPW submitted the schematic for the Schedule A project scope, supporting project planning and design efforts.
- July 31, 2025 – DPNR issued approval for the extension of Veteran Drive Expansion Phase 2 (CZT-3-12 L&W), marking a significant regulatory milestone.
- August 18, 2025 – DPW submitted its accounting and financial policies to VIHFA, thereby finalizing all special conditions required for its capacity assessment.
- August 22, 2025 – DPW acknowledged receipt of an adverse letter issued for non-compliance, initiating internal review and corrective action planning.

This quarter reflects DPW’s commitment to maintaining project timelines, meeting grant conditions, and driving forward regulatory and planning milestones.

After the submittal of the QPR, we will also be updated the projects KPIs.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Planning_001 / Planning

Grantee Activity Number: MIT-Planning-VIHFA

Activity Title: MIT-Planning

Activity Type:	Activity Status:
MIT - Planning and Capacity Building	Under Way
Project Number:	Project Title:
Planning_001	Planning
Projected Start Date:	Projected End Date:
04/25/2023	04/23/2035
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
NA	V.I. Housing Finance Authority (VIHFA)

Overall	Jul 1 thru Sep 30, 2025	To Date
Total Projected Budget from All Sources	\$0.00	\$10,627,860.00
Total Budget	\$0.00	\$10,627,860.00
Total Obligated	\$0.00	\$10,627,860.00
Total Funds Drawdown	\$126,853.54	\$391,371.34
Program Funds Drawdown	\$126,853.54	\$391,371.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$126,853.54	\$205,378.73
V.I. Housing Finance Authority (VIHFA)	\$126,853.54	\$205,378.73
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Planning funds will be used for activities such as Action Plan development, public outreach, and coordination, and VIHFA understands that planning studies may be beneficial to identify solutions to disaster risks and promote sound mitigation practices across the Territory. Studies may include, but are not limited to, climate change, flood control, earthquake mitigation, waste management, drainage improvements, resilient housing solutions, homelessness, surge protection, economic development and sustainability, infrastructure improvement, engineering studies or other efforts to mitigate risks and future damages and establish plans for comprehensive recovery and emergency planning efforts.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None